EXTENSION OF TIME PROPOSAL

1	Name of work	Providing balance works to existing Samudaya Bhavana at Veeranjaneya Temple in ward no:04
2	Amount of work portion	
3	Estimated Cost	Rs.5.00 lakhs
4	Name of Contractor	Jayanth T
5	Agreement no	
6	No and date under which work order issued	000093/2018-19, dt:13/12/2018
7	Time limit rriginally fixed for completion	180 days
8	Date of application by the contractor for granting	dt:10-06-2019
9	Date of receipt of application in the Sub Division office	dt:10-06-2019
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	Excavation for construction of toilet and size stone masonry construction
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	—
14	Time now applied for	398 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Construction of stair case, plastering, finishing work
18	Probable time required for completion of remaining work	398 days
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	₹328/day

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಧಿಕಾರಿಯವರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ